RASTA
CENTER FOR RURAL TECHNOLOGY

BRUHAT BANGALORE MAHANAGARA PALIKE
INSPECTION REPORT

Sl.No	Item	Description
1	Name of Work	Improvements of roads and drains in Kuvempu Layout in Kempapura Ward.No.7 (Byatarayanapura) Kodigehalli Sub Division Sl. No.89
2	Estimate Cost	50.00 Lakhs
3	Administrative Approval No and Date	BBMP/ADC/YNK.ZONE/AA/989/2014-15, dt.20.06.2014
4	Technical sanction No. and Date	BBMP/CE/YNK.ZONE/TS/17/2014-15, dt.26.06.2014
5	Job Code No. and P Code No.	007-14-000114, P-2363
6	Tender Direct Entrested to KRIDL	Technical Manager KRIDL (West)
7	If Tender, Tender Notification No. Date and Publication in daily news Paper	-
8	Tender Approved Details	-
9	Work Order No and Date	EE/BTP/KRIDL/WO/25/2014-15, Dt.03.07.2014
10	Stipulation time of Completion	90 Days
11	Actual Date of Commencement	Data Not available
12	Actual Date of Completion	26.08.2014
13	Delay if Any	-
14	Reason if Any	-
15	Payment made till date	-
16	BR NO. and Date	272, Dt.28.08.2014
17	Status of work	Completed
18	Photograph verfied	Yes
19	Date of Inspection	09.12.15
20	MB No. and Page No.	1933 page no. 193247
21	Test Result	--
22	Section Officer	Basavaraju
23	Sub Division Officer	D.K.Madhu Sudhan

Scanned by CamScanner

	Observation	- -
a	**Work Quality**	Satisfactory
b	**Comments**	The work is carried out by the Contractor satisfactorily

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

8/1/16

Dr. Krishnamurthy
Professor - PG Studies
RASTA Centre for Road Technology
VOLVO Construction Equipment Campus
Phase I, Peenya Industrial Area
Bangalore – 560 058, India

Scanned by CamScanner